



# 2019 SIDEWALK TENDER FORM

**Company Name:** \_\_\_\_\_

**Company Representative:** \_\_\_\_\_ **SIGNED:** \_\_\_\_\_

**Required:**

- Approximately - 250 m of R & R in various locations in town
- +1 200-250 m single piece (entire block)

**100mm compacted base gravel to be installed by contractor on all sidewalk replacement.  
110 mm minimum sidewalk thickness.**

Removal & Placement	Measurement	Price (\$)
T5 – Vertical Face Curb & Gutter	Lineal meter	_____
T6 – Low Profile Rolled Curb & Gutter	Lineal meter	_____
T7 – Vertical Face Monolithic Sidewalk	Lineal meter	_____
T8 – Low Profile Rolled Monolithic Sidewalk	Lineal meter	_____
T9 – Paraplegic Ramp	Per Ramp	_____
Standard Sidewalk (4 ft wide)	Lineal meter	_____
Concrete Swale (1 meter wide) (Rebar/Fibre) (Hi Early)	Lineal meter	_____

Dowling required to all to existing sidewalk  
 Concrete to be 30 mpa with fiber added.  
 All backfill and cleanup are the contractor's responsibility.  
 A One (1) year warranty on all work completed is required.

**BID DEADLINE:** June 3, 2019  
**PROJECT COMPLETION:** October 5, 2019

**\*TOWN TO SUPPY TOPSOIL. TOWN TO ALSO SUPPLY CONCRETE DUMP SITE of clean concrete only.  
 CONTRACTOR TO DO ALL RECLAMATION & SEEDING.**

**OFFICE USE ONLY**

TENDER RECEIVED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

TENDER REVIEWED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

OUTCOME: \_\_\_\_\_